



यशवंतराव चव्हाण महाराष्ट्र मुक्त विद्यापीठ

ज्ञानगंगोत्री, गंगापूर धरणाजवळ, गोवर्धन, नाशिक - 422 222.

दूरध्वनी (0253) 2230072 (कुल.कार्या) 2231714/15, 2230227

[Visit us on at <http://ycmou.digitaluniversity.ac>]

जावक क्र. : UWD/2025-26/ 1696

दिनांक : 09/02/2026

प्रति,


विषय : विद्यापीठाच्या आवारात 'रेडी टू युज' " कंटेनर कार्यालयांसाठी पाया (प्लॅटफॉर्म) बांधकाम करणे बाबत...

महोदय,

विद्यापीठाच्या आवारात 'रेडी टू युज' " कंटेनर कार्यालयांसाठी पाया (प्लॅटफॉर्म) बांधकाम करणे बाबत या कामासाठी खाली नमुद केलेल्या अटी व शर्तीनुसार सोबत जोडलेल्या कामाचे दरपत्रक मागविण्यात येत आहे.

विषयांकीत कामाच्या अटी व शर्ती खालील प्रमाणे असतील.

- 1) प्रत्यक्षात सदरकामाच्या ठिकाणी आपण पाहणी करून आपण आपल्या संस्थेच्या लेटरहेडवर दरपत्रक भरून सिलबंद करून दि. 15/02/2026 पर्यंत दुपारी 1.00 वाजेपर्यंत विद्यापीठाच्या बांधकाम कक्षात सादर करावे ही विनंती.
- 2) विषयांकीत काम कार्यादेश मिळाल्यापासून सलग ३० दिवसांत पूर्ण केले पाहिजे.
- 3) कामपूर्ण करण्यास विलंब झाल्यास प्रती दिन रूपये 100/- इतका विलंब आकार आकारण्यात येईल व त्याची वजावट आपणास देय असणाऱ्या रकमेतून करून उर्वरित रकमेचे देयक अदा करण्यात येईल.
- 4) वर उल्लेखलेले दर हे वाहतूक, मजुरी, तूटफूट, वेस्टेज, लोडिंग, अनलोडिंग, विद्यापीठामध्ये वस्तू पोहचविणे इत्यादी सहीतचे भरावेत व त्यात कोणत्याही कारणास्तव वाढ देय राहणार नाही.
- 5) संपूर्ण काम समाधान कारकरित्या पूर्ण झाल्या वर कामाचे देयक/ देयके मंजूर दरानुसार व नियमानुसार वजावटी करून विद्यापीठास सोयीस्कर अशा बँकेच्या धनादेशाद्वारे अदा करण्यात येईल.
- 6) नियमानुसार लागू असणारा वस्तू व सेवा कर स्वतंत्ररित्या अदा करण्यात येईल.


कार्यकारी अभियंता

Yashwantrao Chavan Maharashtra Open University, Nashik.

Name of Work:-

Construction of Plinth Base to containers at KVK farm YCMOU Nashik

Schedule-B

Sr.No	Ref.No.- SSR 22-23	Description	Qty	Unit	Rate	Amount
1	21.02	Excavation for foundation in earth, soil of all types, sand, gravel and soft murum, including removing the excavated material up to a distance of 50 m. beyond the building area and stacking and spreading as directed, dewatering, preparing the bed for the foundation and necessary back filling, ramming, watering including shoring and strutting etc. complete. (Lift upto 1.5 m.) By Mechanical Means	16.00	Cum		
2	24.04	Providing and laying Cast in situ/Ready Mix cement concrete in M15 of trap/granite/quartzite/gneiss metal for foundation and bedding / steps including steel centering, formwork, laying/pumping, compacting, roughening them if special finish is to be provided, finishing uneven and honeycombed surface and curing etc. complete. The Cement Mortar 1:3 plaster is considered for rendering uneven and honeycombed surface, only. Newly laid concrete shall be covered by gunny bag, plastic, tarpaulin etc. (Wooden centering will not be allowed.),with fully automatic micro processor based PLC with SCADA enabled reversible Drum Type mixer/concrete Batch mix plant (Pan mixer) etc. complete. With fine aggregate (Crushed sand VSI Grade)	1.60	Cum		
3	25.13	Providing and laying Cast in situ/Ready Mix cement concrete M-25 of trap / granite/quartzite/ gneiss metal for R.C.C. work in foundations like raft, strip foundations, grillage and footings of R.C.C. columns and steel stanchions etc. including bailing out water, Steel centering, formwork ,cover blocks, laying/pumping, compaction and curing roughening the surface if special finish is to be provided (Excluding reinforcement and structural steel) etc. complete, with fully automatic micro processor based PLC with	4.86	Cum		
4	26.33	Providing and fixing in position TMT - FE - 500 bar reinforcement of various diameters for R.C.C. pile caps, footings, foundations, slabs, beams columns, canopies, staircase, newels, chajjas, lintels pardis, copings, fins, arches etc. as per detailed designs, drawings and schedules. including cutting, bending, hooking the bars, binding with wires or tack welding and supporting as required complete.	1.00	MT		
5	21.40	Providing soling using 80 mm size trap metal in 15 cm. layer including filling voids with Crushed sand/grit, ramming, watering etc. complete.	4.80	Cum		

Contractor sign/stamp